



SMART SCALE Dashboard
For Virginia Department of Rail and Public Transportation
Administered Projects

Updated 10/1/2021

All Projects

Completed	6
Active	12
Inactive	18
Total	36

Completed projects are those that have expended the SMART SCALE funds and the contract is closed.

Active projects are currently in progress.

Inactive projects are approved and awaiting contract execution in a future year.

Active Projects

Project Name	Ballston-MU Metrorail Station West Entrance -		
Grantee	Arlington County		
Total Project Budget	\$89,850,000		
SMART SCALE Budget	\$10,000,000		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	674		
DRPT Proj #	50025-01, 50025-02, 50025-03, 50025-04, 50025-05		
VDOT UPC	109749		
Status	Active		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2016	7/1/2016
2	Preliminary Engineering and Design Start	10/1/2017	
3	Construction Start Date	12/1/2019	
4	Construction End Date	12/31/2022	
5	Acceptance and Testing Complete	4/1/2023	
6	Project Closeout Date	7/1/2023	

Project Name	Peninsula Regional Park and Ride Enhancement -		
Grantee	Hampton Roads Transit		
Total Project Budget	\$3,500,000		
SMART SCALE Budget	\$3,500,000		
SMART SCALE Expenditures to Date	\$604,625		
SMART SCALE App ID	699		
DRPT Proj #	50027-01, 50027-02		
VDOT UPC	109801		
Status	Active		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	8/1/2017	7/1/2016
2	Preliminary Engineering and Design Start	11/1/2017	4/10/2018
3	Construction Contract Award	5/1/2019	5/27/2021
4	Construction Start	5/1/2019	
5	Construction End	4/30/2020	
6	Acceptance and Testing Complete	8/31/2020	
7	*Project Complete	9/30/2022	

Project Name	Petersburg Station Park and Ride Structured Lot
Grantee	Petersburg Area Transit
Total Project Budget	\$16,900,000
SMART SCALE Budget	\$8,000,000
SMART SCALE Expenditures to Date	\$681,755
SMART SCALE App ID	748
DRPT Proj #	50035-01, 50035-02
VDOT UPC	109308
Status	Active

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2019	7/1/2019
2	30% Schematic Design Complete	3/31/2020	3/31/2020
3	60% Design Development Complete	5/31/2020	5/31/2020
4	90% Construction Documents Complete	7/31/2020	8/31/2020
5	100% Design and Construction Documents Complete	9/15/2020	9/15/2020
6	RFB/IFB Out for Bid	11/30/2020	12/15/2020
7	Contract Awarded	2/28/2021	2/28/2021
8	Construction Begins	2/28/2021	5/12/2021
9	Construction Complete	12/31/2022	
10	Project Complete	6/30/2023	

Project Name	GRTC's Automatic Vehicle Locator/Real-Time Project
Grantee	Greater Roanoke Transit Company
Total Project Budget	\$1,904,000
SMART SCALE Budget	\$1,604,000
SMART SCALE Expenditures to Date	-
SMART SCALE App ID	1556
DRPT Proj #	50040-01
VDOT UPC	111882
Status	Active

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	10/1/2020	10/1/2020
2	Contract Negotiations	1/1/2021	
3	Award Contract	6/1/2021	
4	Delivery and Acceptance of Equipment	2/1/2022	
5	Installation Complete	6/1/2022	
6	Project Closeout Date	9/1/2022	

Project Name	Acquisition of Transit Buses
Grantee	Loudoun County
Total Project Budget	\$7,200,000
SMART SCALE Budget	\$7,200,000
SMART SCALE Expenditures to Date	\$998,070
SMART SCALE App ID	1244
DRPT Proj #	50036-01, 50036-02
VDOT UPC	111672
Status	Active

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2019	7/1/2019
2	First Order Two Buses	12/10/2018	3/20/2019
3	Second Order Two Buses	11/1/2019	5/31/2021
4	First Order Two Buses Delivered	12/31/2019	1/10/2020
5	Third Order Five Buses	7/1/2020	5/31/2021
6	Second Order Two Buses Delivered	7/31/2022	
7	Third Order Five Buses Delivered	7/31/2022	
8	Last Order Three Buses	11/1/2021	
9	Last Order Three Buses Delivered	10/31/2022	
10	Project Closeout Date	12/31/2022	

Project Name	DASH Bus Service and Facility Expansion
Grantee	Alexandria City
Total Project Budget	\$11,134,000
SMART SCALE Budget	\$11,134,000
SMART SCALE Expenditures to Date	-
SMART SCALE App ID	1220
DRPT Proj #	50044-01
VDOT UPC	111660
Status	Active

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	6/1/2021	5/19/2021
2	Facility Pre-Design Contract Award	7/31/2021	
3	Facility Pre-Design (30% Design) Work Complete	11/30/2021	
4	Design-Build Contract Award	5/31/2022	
5	Design-Build Process Begins	6/30/2022	
6	Start Bus Procurement	5/31/2023	
7	Submit Purchase Order	7/31/2023	
8	Construction Complete	7/31/2024	
9	Construction Project Closeout	10/31/2024	
10	Buses Delivered	12/31/2024	
11	Project Closeout Date	3/31/2025	

Project Name	Smart Way Vehicle Expansion	-
Grantee	Greater Roanoke Transit Company	
Total Project Budget	\$618,000	
SMART SCALE Budget	\$618,000	
SMART SCALE Expenditures to Date	\$331,339	
SMART SCALE App ID	1301	
DRPT Proj #	50032-01, 50032-02	
VDOT UPC	111879	
Status	Active	

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	11/1/2018	11/1/2018
2	First Bus Delivered	12/31/2019	12/31/2019
3	Second and Third Bus Purchased	9/30/2021	
4	Project Closeout Date	12/31/2021	

Project Name	West End Transitway - Southern Towers Transit Facilities	-
Grantee	NVTC - City of Alexandria	
Total Project Budget	\$10,000,000	
SMART SCALE Budget	\$10,000,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	1215	
DRPT Proj #	50039-01	
VDOT UPC	111658	
Status	Active	

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	1/1/2020	1/1/2020
2	Preliminary Engineering and Design Start	5/1/2020	
3	Right of Way/Property Acquisition	12/23/2021	
4	Start Construction	12/24/2021	
5	Complete Construction	8/16/2023	
6	Project Closeout Date	11/15/2023	

Project Name	VRE Quantico Station Platform Extension and Bridge
Grantee	NVTC - Virginia Railway Express
Total Project Budget	\$23,973,061
SMART SCALE Budget	\$10,350,857
SMART SCALE Expenditures to Date	-
SMART SCALE App ID	1414
DRPT Proj #	10021-23
VDOT UPC	111653
Status	Active

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	8/31/2020	1/1/2020
2	Award Contractor Bid	1/1/2020	3/26/2021
3	Preliminary Engineering/Design	9/1/2020	7/1/2021
4	Start Construction	2/1/2021	7/6/2021
5	Complete Construction	8/31/2023	
6	Project Closeout Date	2/28/2024	

Project Name	Brooke Platforms + Pedestrian Bridge + Pedestrian/Bike Access
Grantee	NVTC - Virginia Railway Express
Total Project Budget	\$23,391,000
SMART SCALE Budget	\$12,993,000
SMART SCALE Expenditures to Date	-
SMART SCALE App ID	1414
DRPT Proj #	10021-27
VDOT UPC	111883
Status	Active

	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/3/2019	7/1/2019
2	Preliminary Engineering/Design (incl. construction procurement)	6/14/2023	
3	Construction	6/16/2025	
4	Testing and Acceptance	9/15/2025	
5	Start Operations	12/15/2025	

Project Name	Leeland Road Parking Expansion		
Grantee	NVTC - Virginia Railway Express		
Total Project Budget	\$5,519,179		
SMART SCALE Budget	\$5,519,179		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	1414		
DRPT Proj #	10021-26		
VDOT UPC	111885		
Status	Active		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	10/28/2019	1/1/2020
2	Preliminary Engineering/Design (incl. construction procurement)	2/14/2022	
3	Construction	5/31/2023	
4	Testing and Acceptance	8/30/2023	
5	Start Operations	11/29/2023	

Project Name	Valley Metro's Route 91/92 Vehicle Expansion Project		
Grantee	Greater Roanoke Transit Company		
Total Project Budget	\$1,700,000		
SMART SCALE Budget	\$1,700,000		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	1305		
DRPT Proj #	50047-01		
VDOT UPC	111880		
Status	Active		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2021	8/26/2021
2	RFP/IFB Out for Bid	10/1/2021	
3	Award Contract	12/1/2021	
4	Notice to Proceed	1/1/2022	
5	First Vehicle Delivered	6/1/2023	
6	All Vehicles Delivered	7/1/2023	
7	Contract Complete	8/1/2023	
8	Project Closeout Date	11/1/2023	

Inactive Projects

Project Name	King Street Pedestrian Tunnel VRE	-
Grantee	NVTC - Virginia Railway Express	
Total Project Budget	\$34,294,442	
SMART SCALE Budget	\$34,294,442	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	1414	
DRPT Proj #	10021-25	
VDOT UPC	99712	
Status	Inactive	
	Milestone	Estimated Completion Date
1	Grant Award	7/1/2019

Project Name	Bus Expansion and Three Expansion Bus Shelters	-
Grantee	Williamsburg Area Transit Authority	
Total Project Budget	\$334,058	
SMART SCALE Budget	\$334,058	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	1173	
DRPT Proj #	-	
VDOT UPC	110806	
Status	Inactive	
	Milestone	Estimated Completion Date
1	Grant Award	7/1/2021

Project Name	Columbia Pike Smart Corridor	-
Grantee	Arlington County	
Total Project Budget	\$1,098,710	
SMART SCALE Budget	\$1,098,710	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	1415	
DRPT Proj #	50046-01	
VDOT UPC	111656	
Status	Inactive	
	Milestone	Estimated Completion Date
1	Grant Award	7/1/2021

Project Name	Crossroads Maintenance and Storage Facility	-	
Grantee	NVTC - Virginia Railway Express		
Total Project Budget	\$9,366,000		
SMART SCALE Budget	\$9,366,000		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	1414		
DRPT Proj #	-		
VDOT UPC	111886		
Status	Inactive		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2021	

Project Name	Rosslyn-Ballston Corridor Multimodal Connections	-	
Grantee	Arlington County		
Total Project Budget	\$5,654,200		
SMART SCALE Budget	\$5,654,200		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	1416		
DRPT Proj #	-		
VDOT UPC	111662		
Status	Inactive		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2021	

Project Name	VRE Rolling Stock	-	
Grantee	NVTC - Virginia Railway Express		
Total Project Budget	\$47,419,000		
SMART SCALE Budget	\$34,294,442		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	1414		
DRPT Proj #	50045-01		
VDOT UPC	111654		
Status	Inactive		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2021	

Project Name	Leeland Road Platforms + Ped. Bridge + Ped./Bike	-
Grantee	NVTC - Virginia Railway Express	
Total Project Budget	\$15,257,090	
SMART SCALE Budget	\$15,257,090	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	1414	
DRPT Proj #	10021-26	
VDOT UPC	111884	
Status	Inactive	
	Milestone	Estimated Completion Date
1	Grant Award	7/1/2022

Project Name	Crystal City Metro East Entrance	-
Grantee	Arlington County	
Total Project Budget	\$90,765,000	
SMART SCALE Budget	\$25,000,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	3930	
DRPT Proj #	-	
VDOT UPC	115551	
Status	Inactive	
	Milestone	Estimated Completion Date
1	Grant Award	7/1/2023

Project Name	DASH Zero Emission Fleet Expansion	-
Grantee	Alexandria Transit Company (DASH)	
Total Project Budget	\$35,063,000	
SMART SCALE Budget	\$12,000,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	4134	
DRPT Proj #	-	
VDOT UPC	115554	
Status	Inactive	
	Milestone	Estimated Completion Date
1	Grant Award	7/1/2023

Project Name	FRED Transit - Shelters and Benches	-
Grantee	Fredericksburg Regional Transit	
Total Project Budget	\$256,000	
SMART SCALE Budget	\$219,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	3685	
DRPT Proj #	-	
VDOT UPC	115177	
Status	Inactive	
	Milestone	Estimated Completion Date Actual Completion Date
1	Grant Award	7/1/2023

Project Name	Newport News Shipyard - Gloucester MAX Service	-
Grantee	Hampton Roads Transit	
Total Project Budget	\$1,200,000	
SMART SCALE Budget	\$1,200,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	4947	
DRPT Proj #	-	
VDOT UPC	115871	
Status	Inactive	
	Milestone	Estimated Completion Date Actual Completion Date
1	Grant Award	7/1/2023

Project Name	Richmond Highway - Bus Rapid Transit	-
Grantee	Fairfax County	
Total Project Budget	\$544,800,000	
SMART SCALE Budget	\$114,800,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	3799	
DRPT Proj #	-	
VDOT UPC	115550	
Status	Inactive	
	Milestone	Estimated Completion Date Actual Completion Date
1	Grant Award	7/1/2023

Project Name	WATA Bus Stop Pull Offs	-	
Grantee	Williamsburg Area Transit Authority		
Total Project Budget	\$255,000		
SMART SCALE Budget	\$255,000		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	3692		
DRPT Proj #	-		
VDOT UPC	115880		
Status	Inactive		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2023	

Project Name	West End Transitway Corridor Investments	-	
Grantee	Alexandria City		
Total Project Budget	\$61,800,000		
SMART SCALE Budget	\$31,696,000		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	3452		
DRPT Proj #	-		
VDOT UPC	115548		
Status	Inactive		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2023	

Project Name	Articulated Vehicles for Bus Rapid Transit Expansion	-	
Grantee	Greater Richmond Transit Company		
Total Project Budget	\$3,356,000		
SMART SCALE Budget	\$3,356,000		
SMART SCALE Expenditures to Date	-		
SMART SCALE App ID	6823		
DRPT Proj #	-		
VDOT UPC	T25108		
Status	Inactive		
	Milestone	Estimated Completion Date	Actual Completion Date
1	Grant Award	7/1/2025	

Project Name	Intercity Rail Service Expansion along US-29 & I-81	-
Grantee	Virginia Passenger Rail Authority (VPRA)	
Total Project Budget	\$253,700,000	
SMART SCALE Budget	\$50,000,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	7198	
DRPT Proj #	-	
VDOT UPC	T25137	
Status	Inactive	
	Milestone	Estimated Completion Date Actual Completion Date
1	Grant Award	7/1/2025

Project Name	Landmark Mall Transit Center	-
Grantee	Alexandria City	
Total Project Budget	\$12,997,000	
SMART SCALE Budget	\$12,997,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	6844	
DRPT Proj #	-	
VDOT UPC	T25047	
Status	Inactive	
	Milestone	Estimated Completion Date Actual Completion Date
1	Grant Award	7/1/2025

Project Name	Suffolk Express Commuter Bus	-
Grantee	Suffolk Transit	
Total Project Budget	\$358,000	
SMART SCALE Budget	\$358,000	
SMART SCALE Expenditures to Date	-	
SMART SCALE App ID	6718	
DRPT Proj #	-	
VDOT UPC	T24982	
Status	Inactive	
	Milestone	Estimated Completion Date Actual Completion Date
1	Grant Award	7/1/2025